



ALAMO REGIONAL MOBILITY AUTHORITY COUNTY OF BEXAR



Project: Foster Road Phase III – Non-Tolled (BC10)



Limits: IH 10 to Houston Street (FM 1346)
Contractor: Texas Sterling Construction
Engineer: Pape Dawson
Construction Cost: \$14,767,584.74
Construction NTP: 10/28/19
Contract Completion Date: 10/17/21
Projected Completion Date: 12/10/21
Scope: Expand from an existing two-lane roadway to a four-lane roadway consisting of two 12-foot travel lanes with six-foot shoulders in each direction.
Status: 29% Paid Out, 27% Time used
Monthly Activity:

- Continued to excavate west side of Foster Road.
- Installing CPS 30" gas main.
- Poured footings for boxes and walls upstream of Structure "A".

