



# ALAMO REGIONAL MOBILITY AUTHORITY COUNTY OF BEXAR



## Project: Old FM 471/Talley Road – Non-Tolled (BC02)



**Limits:** Old FM 471: Culebra Road (FM 471) to Culebra Road (FM 471). Talley Road: Culebra Road (FM 471) to Old Talley Road.

**Contractor:** Harper Brothers Const.

**Engineer:** Dannenbaum Engineering

**Construction Cost:** \$16,599,644.50

**Construction NTP:** 11/25/19

**Contract Completion Date:** 04/28/22

**Projected Completion Date:** 05/11/22

**Scope:** Old FM 471: Reconstruct the existing roadway from a two-lane rural roadway to a two-lane roadway configuration west of Talley Road and a three-lane roadway configuration east of Talley Road. Talley Road: Expand the existing roadway from a two-lane rural roadway to various typical sections including a three-lane roadway configuration south of Old FM 471 and a five-lane roadway configuration north of Old FM 471.

**Status:** 66% Paid Out, 64% Time used

### Monthly Activity:

- Completing laying Type B Asphalt in Phase III
- Setting forms and tying reinforcing steel on sidewalk areas.
- Continued installing 8" SAWS Water line
- Continued working of Culvert #2



**Updated:** March 09, 2021