



ALAMO REGIONAL MOBILITY AUTHORITY COUNTY OF BEXAR



Project: Evans Road Phase I – Non-Tolled (BC07)



Limits: Bulverde Road to TPC Parkway

Contractor: Capital Excavation Co.

Engineer: CDS Muery

Construction Cost: \$10,600,000

Construction NTP: 10/29/18

Contract Completion Date: 07/11/20

Projected Completion Date: 10/07/20

Scope: Expand from an existing two-lane roadway to a four-lane roadway consisting of two 12-foot travel lanes with four-foot shoulders in each direction and a center median.

Status: 70% Paid Out, 80% Time used

Monthly Activity:

- Continued Street Excavation and setting grades.
- Continued working on subgrades and embankment.
- Started Mobilizing for proposed gas line.



Updated: June 16, 2020